

ID	Task Name	Start	Finish	Duration	Complete	2012/10/1					2012/11/1				2012/12/1				2 0 1 2 /						
						2012/10/1	2012/10/7	2012/10/14	2012/10/21	2012/10/28	2012/11/4	2012/11/11	2012/11/18	2012/11/25	2012/12/2	2012/12/9	2012/12/16	2012/12/23							
1	Design proposal	2012/10/1	2012/10/9	7.0 d.	71.4%																				1
2	Approved by the owners	2012/10/10	2012/10/10	0.0 d.	0.0%	confirm the design																			2 /
3	<input type="checkbox"/> Construction preparation	2012/10/10	2012/10/19	8.0 d.	0.0%																				3
4	Measure	2012/10/10	2012/10/11	2.0 d.	0.0%																				0
5	Transportation decorate material	2012/10/12	2012/10/15	2.0 d.	0.0%																				
6	Removed appoint wall	2012/10/16	2012/10/19	4.0 d.	0.0%																				
7	Water electrician	2012/10/22	2012/10/25	4.0 d.	0.0%																				
8	<input type="checkbox"/> Mason	2012/10/26	2012/11/21	19.0 d.	0.0%																				
9	Landfill trough	2012/10/26	2012/10/30	3.0 d.	0.0%																				
10	Bathroom	2012/10/31	2012/11/2	3.0 d.	0.0%																				
11	Kitchen	2012/11/5	2012/11/7	3.0 d.	0.0%																				
12	Building wall and wall repair	2012/11/9	2012/11/16	6.0 d.	0.0%																				
13	Floor tile laying	2012/11/19	2012/11/21	3.0 d.	0.0%																				
14	<input type="checkbox"/> Woodwork	2012/11/23	2012/12/5	9.0 d.	0.0%																				
15	Ceiling	2012/11/23	2012/11/28	4.0 d.	0.0%																				
16	Furniture	2012/11/29	2012/12/5	5.0 d.	0.0%																				
17	<input type="checkbox"/> Paintwork	2012/12/6	2012/12/28	17.0 d.	0.0%																				
18	Ceil	2012/12/6	2012/12/17	8.0 d.	0.0%																				
19	Wall	2012/12/18	2012/12/24	5.0 d.	0.0%																				
20	Furniture	2012/12/25	2012/12/28	4.0 d.	0.0%																				
21	Others	2012/12/28	2012/12/31	2.0 d.	0.0%																				
22	Owner check	2012/12/31	2012/12/31	0.0 d.	0.0%																				